

## East Gateway Construction Schedule Stage 1

Item	Start	Complete
<b>Stage 1</b>	<b>08/26/09</b>	<b>11/19/09</b>
Project Start	08/26/09	08/26/09
Temporary Signage	08/26/09	08/28/09
Erosion Control	08/28/09	08/31/09
Joint Utility Trench: Taylor to Shilo	08/31/09	09/02/09
Preparation for Stage 1 Traffic Switch	09/02/09	09/04/09
Temporary Paving	09/04/09	09/08/09
Temporary Striping	09/08/09	09/08/09
Traffic Switch/Close Brewery Grade	09/08/09	09/08/09
Dig footing for Retaining Wall	09/09/09	09/18/09
Demo Existing Asphalt/Obstructions	09/18/09	09/23/09
Earthwork/Embankment	09/23/09	10/06/09
Retaining Wall	09/21/09	10/08/09
Stairs	09/18/09	10/06/09
Coping/Concrete Barrier	09/28/09	10/30/09
Railing	10/06/09	11/11/09